

QPS Engineering Progress and Plans

Presented by B. Nelson for the QPS design team

QPS Project Validation Review

June 5, 2002


DOE-Germantown



Presentation Outline


- Progress on QPS Engineering Development
 - New vacuum vessel configuration
 - New coil set
- Plans for conceptual design
 - Balance of FY 2002
 - FY 2003
- Plans for accomplishing the QPS project
 - QPS schedule by year
 - Design approach and benefits of NCSX work
 - Compatibility with NCSX commitments

Baseline design for PVR




- ORMAK vacuum tank with Al sections
- Canned PF coils inside vacuum tank
- Large Ti gettering surface inside tank
- GB4 modular coil set

Current design basis for CDR



- New, smaller, stainless steel vacuum tank
- PF coils outside vacuum
- External getter pumps
- 041102 modular coil set with split coils

PVR configuration and new configuration




June 5, 2002

QPS Project Validation Review

5

New Vacuum Tank has advantages



- PF coils outside vacuum (cheaper)
- Smaller (cheaper)
- All stainless steel (better vacuum, reduced eddy currents)
- Allows top and bottom diagnostic access
- *However*, maintenance access to interior requires disassembly of TF coils



Alternate option with extended TF coils




- Allows improved maintenance access to interior without disassembly of TF coils
- TF coils are slightly more expensive, higher voltage
- Centerstack casing is longer

Old and new modular coil configurations


April 2001



May 2002



Split windings
for coil type 4



Further coil
smoothing is
planned

June 5, 2002


QPS Project Validation Review

8


Coil improvements

- Changed from I-beam to tee section after NCSX: easier to wind, more available space

PVR
“I-beam”
section




current
“Tee”
section



- New cross section may allow use of conductor identical to NCSX
- Lower current density allows longer pulse length and /or higher operating temperature (better vacuum)

What do we plan for the rest of FY02 and FY03?

- Update design and hold external design assessment
- Update cost estimate and schedule, hold CDR
- Prepare for modular coil R&D



Update design for external assessment

- “Engineer” new modular coil set :
 - Optimize winding cross section, twist
 - Configure integrated coil structure
 - Perform field/force/stress analysis
- Develop balance of design
 - Select vacuum vessel / TF coil configuration
 - Develop vacuum pumping, bakeout, and wall conditioning scheme
 - Create integrated Pro-E models of all components
 - Perform integrated stress/deflection analysis

Prepare for needed R&D

- Determine minimum amount of R&D required
 - Only modular coils will need R&D, to verify casting patterns*
- Integrate R&D with NCSX project
 - Modular coil winding forms will be very similar, although smaller
 - Modular coil conductor and windings will be very similar
 - Coil can welding may be transferred to NCSX to simplify vacuum impregnation process
 - Continue involvement of University of Tennessee and potential vendors for coil winding forms
- Develop complete spec and models for prototype coil winding forms

Develop new cost estimate and schedule

- Cost estimate will take advantage of NCSX experience, but with modifications
 - components are smaller, lower performance
 - Winding will be performed in University facilities with University labor, supervised by UT, ORNL engineers and technicians
 - Infrastructure separately funded
- Resource loaded schedule will dovetail with NCSX project

What will we do in FY 2004?

- Complete modular coil detailed design
- Modular coil R&D
 - Procure prototype winding forms for all coil types
 - Machine winding forms for coil types 1 and 4
 - Set up winding line, wind prototype coil 1
 - Set up second winding line, begin winding coil 4
- Begin TF and PF coil design

Task Name	2003			2004				2005				Qtr 1
	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
Engineering Design				[Gantt bar from Qtr 1 2004 to Qtr 4 2005]								
Modular Coil Design				[Gantt bar from Qtr 1 2004 to Qtr 4 2004]								
PF Coil Design						[Gantt bar from Qtr 3 2004 to Qtr 3 2005]						
TF Coil design						[Gantt bar from Qtr 3 2004 to Qtr 2 2005]						
R&D				[Gantt bar from Qtr 1 2004 to Qtr 4 2004]								
Modular Coil form				[Gantt bar from Qtr 1 2004 to Qtr 4 2004]								
Modular Coil winding						[Gantt bar from Qtr 3 2004 to Qtr 2 2005]						
coil type 1						[Blue bar from Qtr 3 2004 to Qtr 2 2005]						
coil type 4								[Blue bar from Qtr 1 2005 to Qtr 2 2005]				

What will we do in FY 2005?

- Procure full set of modular coil winding forms and begin winding modular coils
 - First forms arrive end of Jan 05
 - First coil completed in April 05
- Begin detailed design of vessel, structures, and ancillary systems
- Begin fabrication of PF, TF and Centerstack assembly

Task Name	04		2005				2006				2007					
	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
Fabrication			—————													
Modular Coils			—————													
bid contract for mod coils			■													
Winding form casting and machining			—————													
Conductor winding			—————													
Can welding and leak checking			—————													
Vacuum Pressure Impregnation			—————													
PF Coils (solenoid and elliptical coils)			—————													
Centerstack assembly			—————													
TF Coil outer legs and transitions			—————													


What will we do in FY 2006?

- Complete fabrication of modular coil set and vacuum vessel
- Complete fabrication of OH coils, elliptical PF coils, TF coils, center-stack assembly, diagnostics, heating system hardware
- Begin pre-assembly of stellarator core field periods, set base

Task Name	04		2005				2006				2007				Qtr 1	
	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4		
Fabrication			—————													
External Vacuum Vessel							—————									
Modular Coils			—————													
PF Coils (solenoid and elliptical coils)					—————											
Centerstack assembly					—————											
TF Coil outer legs and transitions					—————											
TF/PF Coil Support Structure							—————									
Machine base							—————									
Diagnostics							—————									
Heating system							—————									
Final Assembly / Test								—————								
Core assembly, off-site								—————								
Core Assembly, on-site									—————							


What will we do in FY 2007?

- Complete fabrication of all systems
- Complete on-site assembly
- Complete integrated systems testing
- First plasma in Sept. 07



How do Infrastructure improvements fit in?

- ORNL Fusion Energy Division is moving from “Y-12” site to “X-10” site
- New buildings are planned and infrastructure will be moved
- Everything will be ready for QPS project



How does QPS fit with NCSX?

- ORNL and PPPL personnel will have similar design responsibilities for stellarator core on both projects for maximum leverage
 - Tools and methodologies developed for one project will be used for both
 - Modular coil design (and necessary R&D) very similar
 - WBS managers for stellarator core components are basically the same

WBS	System	WBS Mgr	
		QPS	NCSX
1	Stellarator Core Systems	Nelson	Nelson
11	VV and In-Vessel Components (incl PFCs, internal trim coils)	Goranson	Goranson
12	Conventional Coils (includes TF, PF, and external trim coils)	Heitzenroeder	Heitzenroeder
13	Modular Coils (includes winding and VPI)	Williamson	Williamson
14	Structures	Brown	Brown
15	Cryostat	not used	Brown
16	Coil Services	Cole	Cole
17	Stellarator Core Assembly	Cole	Chrzanowski
18	Stellarator Core Integration	Cole	Cole

- PPPL will procure modular coil winding forms,PF coils,TF coils for both projects to avoid duplicated effort

Note: PFCs and external trim coils are upgrades and not part of QPS project, but facility will accommodate them as upgrades

What about engineering staffing?

- NCSX and QPS will both ramp up next year
- Estimated engineering staff totaled for both project
- Staff will be augmented with contract workers leaving SNS project

WBS	System	Estimated engr hours			
		NCSX *		QPS	
		PPPL	ORNL	PPPL	ORNL
	Conceptual and Advanced Conc design	6000	6000	1900	7600
1	Fusion Core Systems	31050	37950	7420	13781
2	Auxiliary Systems			226	2030
3	Diagnostic Systems Modifications			245	573
4	Power Systems Modifications			136	545
5	Central I&C and Data Acquisition System Mods			395	923
6	Site and Facilities			0	219
7	Machine Assembly			215	1931
8	Project Oversight & Support			560	5040
9	Preparations for Operations			0	2507
	Aggregate sharing of time, after CDR*	31050	37950	9198	27549

Summary Schedule



Summary

- Progress on QPS Engineering Development
 - New vacuum vessel configuration addresses PVR concerns, simplifies design, lowers cost, provides better access,
 - New coil set features split coils for better plasma configuration and more access in center for TF legs and OH solenoid
- Plans for conceptual design
 - Rest of 2002, update design of coils and vacuum vessel and plan R&D
 - FY 2003 – External review, CDR, and prototype coil design for R&D in 2004
- Plans for accomplishing the QPS project
 - Developed preliminary schedule consistent with 2007 operation
 - The design approach takes advantage of NCSX developments
 - The schedule is compatible with NCSX commitments